## South Broward Hospital District Board Building Committee

Board Building Committee
Construction Progress Report
April 2024

| Active Projects                       | Contractor            | Architect            | Scheduled Completion Date | Current Status | Comments              |
|---------------------------------------|-----------------------|----------------------|---------------------------|----------------|-----------------------|
|                                       |                       |                      |                           |                |                       |
| Memorial Healthcare Syst              | tem_                  |                      |                           |                |                       |
| Command Center                        | Lee Construction      | Saltz Michelson      | April 2024                | July 2024      | Unforeseen Conditions |
| Primary Care Plantation (**)          | Thornton Construction | Saltz Michelson      | November 2024             | On Schedule    | None                  |
| DIO PAC Offices                       | Lee Construction      | Saltz Michelson      | April 2024                | Complete       | None                  |
| * Buildout Dania Beach<br>Center (**) | Lee Construction      | Saltz Michelson      | **                        |                | None                  |
| *Dr. Davis Blue Water                 | Thornton Construction | HKS Architects       | October 2024              | On Schedule    | None                  |
| Memorial Hospital Mirama              | ar                    |                      |                           |                |                       |
| Interventional Radiology<br>Room      | Engel Construction    | HKS Architects       | September 2024            | On Schedule    | None                  |
| Service Elevator                      | Engel Construction    | Saltz Michelson      | March 2024                | Complete       | None                  |
| * Campus Signage (**)                 | Lee Construction      | Harvard Jolly        | **                        |                | None                  |
|                                       |                       |                      |                           |                |                       |
| Memorial Hospital Pembr               |                       | O alter Milata da an | D                         | 00.1           |                       |
| OR Cysto Room                         | Lee Construction      | Saltz Michelson      | December 2024             | On Schedule    | None                  |
| Memorial Hospital West                |                       |                      |                           |                |                       |
| Outpatient Nursing                    | Gerrits Construction  | HKS Architects       | May 2024                  | On Schedule    | None                  |
| Central Sterile Processing            | Thornton Construction | Saltz Michelson      | April 2024                | Complete       | None                  |
| 2nd FL Labor & Delivery (**)          | Lee Construction      | HKS Architects       | **                        |                |                       |
| Memorial Regional Hospi               | tal_                  |                      |                           |                |                       |
| Emerg Dept and Trauma Bay Renovation  | Turner Construction   | Harvard Jolly        | May 2025                  | On Schedule    | None                  |
| Family Birthplace 4th<br>Floor        | Turner Construction   | HKS Architects       | December 2024             | March 2025     | Unforeseen Conditions |
| Linear Accelerator<br>Replacement     | Gerrits Construction  | HKS Architects       | August 2024               | On Schedule    | None                  |
| Interventional Radiology              | Turner Construction   | HKS Architects       | May 2024                  | Complete       | None                  |
| Memorial Regional Hospi               | tal South             |                      |                           |                |                       |
| Chiller 3 Replacement                 | Lee Construction      | Saltz Michelson      | May 2025                  | On Schedule    | None                  |
|                                       | Thornton Construction | Saltz Michelson      | March 2024                | Complete       | None                  |

<sup>\*</sup> Denotes Item Added to Report

<sup>\*\*</sup> Pending Permit



MEMORIAL REGIONAL HOSPITAL · MEMORIAL REGIONAL HOSPITAL SOUTH · JOE DIMAGGIO ♥ CHILDREN'S HOSPITAL MEMORIAL HOSPITAL WEST · MEMORIAL HOSPITAL MIRAMAR · MEMORIAL HOSPITAL PEMBROKE · MEMORIAL MANOR

## South Broward Hospital District Board Building Committee Projects in Planning April 2024

| Memorial Regional Hospital Surgical and Critical Care Tower Expansion  | Contractor / A Robins & Morton | rchitect<br>HKS Architects   |  |  |
|--|--------------------------------|--|--|--|
| Memorial Healthcare System  Free Standing Emergency Dept (Douglas Rd) Free Standing Emergency Dept (Red Road) Manor FEMA Hardening UCC 10175 Pines Blvd (Chase Bldg) | DPR<br>DPR<br>TBD<br>TBD       | HKS Architects<br>HKS Architects<br>Saltz Michelson<br>Saltz Michelson |  |  |
| Memorial Hospital Miramar Imaging MOB II MRI/CT TBD Harvard Jolly  |                                |  |  |  |

<sup>\*</sup>Denotes Item Added to Report